

THE PUBLIC SCHOOLS OF BROOKLINE BROOKLINE, MASSACHUSETTS

Town Hall, Fifth Floor, 333 Washington Street Brookline, MA 02445 Telephone: 617-730-2430 Fax: 617-730-2601 www.brookline.k12.ma.us

Meeting Notice Driscoll School Building Advisory Committee Meeting

Meeting Date: Thursday, June 25, 2020 7:30am – 9:00am

Log on: https://global.gotomeeting.com/join/825418189

Call In Number - +1 (646) 749-3112

Access Code - 825-418-189

Agenda:

- 1. Approval of Meeting Minutes
 - -SBAC Meeting Minutes April 16, 2020
 - -SBAC Meeting Minutes May 21, 2020
- 2. Value Management Update
 - \$3.2M of VE required based upon results of Gilbane's 50% DD estimate
 - Construction Budget is \$92,791,890
 - Gilbane Estimate was \$95,978,501 resulting in a \$3,186,611 overrun
 - CHA Estimate was \$94,714,542 resulting in a \$1,922,652 overrun
 - Both estimates were within 1.36% of each other
 - \$1.9M of VE accepted to date
 - JLA has incorporated this VE into their 100% DD drawings
 - Some examples include:
 - Gym Height
 - MEP
 - Mechanical Penthouse
 - None of the approved VE to date is impacting the educational program
 - Further VE will wait until 100% DD issuance
 - Target for VE at 100% DD will be 1% below the construction budget
 - JLA has targeted other VE for further study
 - Eliminate 1st, 2nd grade teacher planning rooms
 - Eliminate 2nd grade bathrooms
 - Eliminate Pre-K Roof Terrace
 - Maker Space
 - Market
 - Third Cost Estimate to validate forecasted cost of project
 - Market Study to validate what the bidding environment might be when project goes to bid, COVID impact to market.
 - Funding to be reclassed from construction line to soft cost lines to fund additional estimate and market study, requiring additional VE.

3. Schedule

- Based on results of Market Study, if it is determined that construction costs are going down, the project may decide to release one coordinated CD package on 2/1/21, and forgo release of early site, foundation, and steel bid packages.
- While potentially saving costs by delaying the bidding of the project, the school opening would be delayed from 1/23 to 9/23, while demo of the existing school would be delayed from 1/23 to 7/23.
- LEFTFIELD to work with Gilbane to develop schedules for 2 alternatives, along with a cost benefit analysis.
- We will be scheduling a meeting with representatives from the Building Commission and the School Committee Capital Subcommittee on the same day as a Board of Selectmen meeting in late July when we have the market study and 3 estimates in hand to confirm a direction on a schedule approach.

4. Planning Board Update

- 5. Upcoming Meetings & Milestones
 - o July 7, 2020 7:00pm 9:00pm Community Forum #2
 - o July 14, 2020 6:00pm Building Commission Meeting
 - o July 15, 2020 7:30pm Planning Board Design Advisory Team
 - o July 23, 2020 7:30am 9:00am School Building Advisory Committee Meeting

To receive meeting notifications, please sign up and select Driscoll School Building Committee. https://www.brooklinema.gov/list.aspx